

**Chippewa Valley School
Summer Construction Update
August 2, 2024**

***“PARDON OUR DUST”
4 Weeks to Go!***

Moving

- Palmer moved all the furniture back in place at Fox Elementary now that the flooring replacement.

Masonry Work

- Chippewa Valley 9th Grade Center – BNE has built the masonry knee walls related to secure entries.
- Sequoyah & Shawnee Elementary – BNE has begun masonry work related to the secure entrance relocation. New wall builds will have been completed at Sequoyah and new work is in progress at Shawnee. Shawnee is scheduled to be completed in the following week.

General Trades

- Chippewa Valley High – BJ Construction is scheduled to start installing tile in the toilet rooms and install toilet accessories this month.
- Construction Solutions delivered and installed door frames for the secure entry projects at Shawnee and Sequoyah Elementary
- Construction Solutions delivered door frames for the secure entry upgrades at CVHS 9th Grade Center and DHS 9th Grade Center.
- BJ Construction installed metal studs for new walls related to secure entries at CVHS 9th Grade Center and DHS 9th grade center. Frames were installed at Dakota and scheduled at CVHS next week.
- BJ Construction is scheduled to install safety rails around the replacement rooftop mechanical units at Algonquin and Administration Building this month.

Roofing Work

- Superior Services is complete with roofing unit work at Algonquin, CVHS, Mohegan and the Admin Building.
- Superior Services completed roofing work at CVHS 9th Grade Center and Sequoyah Elementary.

Aluminum Entrance & Glazing

- Roseville Glass is scheduled to complete construction for the secure entrance upgrades at Chippewa Valley 9th Grade and Dakota High School 9th Grade Centers this month.
- Roseville Glass is scheduled for construction of the secure entrance upgrades at Sequoyah and Shawnee Elementary this month.

Flooring

- Clinton Valley Elementary – FloorCraft has begun corridor flooring removal and is scheduled for select floor patch work for new classroom mechanical replacements this month. Corridor flooring replacement will follow the classroom mechanical unit replacement.
- Fox Elementary – FloorCraft has just a few small areas of flooring to complete in the next week.
- Ojibwa Elementary – FloorCraft is continuing with replacing all carpet & vinyl flooring on schedule. Work is scheduled to be completed in the coming weeks.
- Cheyenne Elementary – FloorCraft is continuing to replace all carpet & vinyl flooring. Work is scheduled to be completed at the end of next week.
- Mohawk Elementary – FloorCraft is scheduled to install the new gym floor. Prep work is completed, and installation will start next week.
- Ottawa Elementary – FloorCraft is scheduled to install the new cafeteria flooring. Prep work is completed, and installation starts next week.

- Omega is scheduled to install new flooring for the secure entry upgrades at Shawnee and Sequoyah in mid-August.

Dakota Indoor Track

- Dynamic Sports is scheduled to complete the new track surface this week. Striping and graphics to follow.

Dakota Auditorium

- Irwin Seating has completed removal and replacement of the auditorium seating.

CVHS Elevator

- Lardner is continuing to make upgrades to the existing elevator. Work is scheduled to be complete by the end of next week.

Mechanical Work

- Clinton Valley Elementary – Contrast Mechanical is scheduled to finish setting the new classroom units by early August. Final connections and start-up is scheduled mid-August.
- Contrast Mechanical has completed replacement of roof top mechanical units at Algonquin Middle, Mohegan High, Chippewa Valley High School, and Administration Building this summer.
- Chippewa Valley 9th Grade Center – Contrast is continuing work on the new boiler system.
- Watson Brothers is continuing mechanical work related to the secure entry upgrades at Sequoyah and Shawnee Elementary this summer. Underground work is completed, and fixtures will be installed by the end of the month.
- Watson Brothers has completed mechanical work related to the secure entry upgrades at Dakota 9th Grade and Chippewa Valley 9th Grade Centers this summer. Inspections for fire protection were passed.
- Contrast Mechanical set the new cooling unit at the Chippewa Valley High School pool last month. The new unit is being hooked-up.
- The chillers at Cheyenne Elementary have been replaced.

Electrical Work

- Clinton Valley Elementary – DeHondt is on schedule with electrical work related to mechanical upgrades this summer. They have begun connecting units in classrooms.
- DeHondt is scheduled for electrical work related to roof top mechanical equipment replacement at Algonquin, Mohegan, Chippewa Valley High School, and the Administration Building this summer. They have completed work at all buildings.
- DeHondt installed new electrical plugs at Wyandot kitchen and is scheduled for plugs at Miami kitchen next week.
- Great Lakes Power & Lighting is on schedule with electrical work related to the secure entries at Dakota and Chippewa Valley 9th Grade Centers this summer.
- Great Lakes Power & Lighting is continuing with electrical work related to the secure entries at Sequoyah and Shawnee Elementary this summer.
- Innovative Energy Controls is scheduled to install the generators at the Administration Building as soon as they arrive around the end of the year.

Site Work

- Wyandot Middle – T&M Asphalt has begun re-paving the south parking lot. The detention pond work is complete. Striping will begin after paving is complete next week.